

Date: 01/09/23

CHANGE ORDER #11A

Contractor Name: Beals Martin
Contract Name: Bid Package A, General Trades
Project Name: MVHS Auxiliary Gym
DSA Application Number: 01-118995
Contract Number: C21-096

PCO #	Description	CCD #	RFI #	Amount of Change
65	Wood flooring manufacturer requires a certain flatness/levelness, for the concrete slab, to install flooring material. When the concrete slab was poured, initial testing was performed to ensure flatness and levelness is accurate, however, after a few months, in some locations, concrete slab has curled (bends as it dries up). It's unforeseen conditions. Grind and fill (using a self-leveler underlayment) to prepare slab for flooring material. Original T&M WD 055 was \$54,384.00, and work has exceeded the budget, this cost is in addition to previous budget.	N/A	N/A	\$ 58,286.00
81	Due to sequence of construction activities, we had to relocate the construction site entrance and demo about 35 linear feet of existing fence. Now that construction is completed, furnish and install 35 linear feet of chain link fence and connect to existing fence.	N/A	250	\$ 4,308.00
Total of Change Order #11A				\$ 62,594.00

Original Contract Amount: \$ 5,665,277.00

Change Order #1A Amount: \$ 3,495.00

Change Order #2A Amount: \$ 19,580.00

Change Order #3A Amount: \$ 2,626.00

Change Order #4A Amount: \$ 45,402.00

Change Order #5A Amount: \$ 5,284.00

Change Order #6A Amount: \$ 16,428.00

Change Order #7A Amount: \$ 42,978.00

Change Order #8A Amount: \$ 7,600.00

Change Order #9A Amount: \$ (24,390.00)

Change Order #10A Amount: \$ 33,676.00

Change Order #11A Amount: \$ 62,594.00

Revised Contract Amount: \$ 5,880,550.00





MOUNTAIN VIEW LOS ALTOS HIGH SCHOOL DISTRICT

Serving the communities of Mountain View,
Los Altos and Los Altos Hills

BOARD OF TRUSTEES

Thida Cornes
Sanjay Dave
Phil Faillace, Ph.D.
Esmeralda Ortiz
Catherine Vonnegut

SUPERINTENDENT

Dr. Nellie Meyer

Beals Martin
Bid Package A, General Trades
MVHS Auxiliary Gym
DSA Application Number: 01-118995
Change Order #11A – 01/09/23

Mountain View-Los Altos H.S. District's Signature:	_____	Date:	_____
Program Manager's Signature:	_____	Date:	_____
Architect's Signature:	_____	Date:	_____
Contractor's Signature:	_____	Date:	_____

